



Vale Health and Wellness Centre Fact Sheet September 2012

- The Port Colborne Health & Wellness Centre has been under construction now for sixteen (16) months. YMCA revisions are being incorporated into the design. Revisions to accommodate the Junior B and Bocce user groups have also been included.
- Over the past three (3) months, construction activities included building cladding enclosure of glazing and kalwall; equipment installation; lighting installation; pouring the remainder of concrete topping throughout the facility; stair construction; interior masonry and steel stud wall construction and drywall; rink floor construction of arena 1 and exterior site grading and concrete sidewalks. Interior finishes such as painting is ongoing along with tile work in the changerooms, washrooms and pool.
- To maintain safety on the site it is imperative that the public stay away from the construction areas which are signed and fenced off. This work is scheduled to continue throughout 2012.
- Selected pedestrian pathways remain accessible during construction.
- Site photos have been included on the back side of this information sheet for reference. The bullets listed below outline the scope of work that is expected to be carried out during the next four (4) months.
 - Asphalt paving – September 2012
 - Pool and washroom tile work – September 2012
 - Aluminum windows and curtain wall – September 2012
 - Site grading – September 2012
 - Rink board construction – September 2012
 - Painting – July to October 2012
 - Millwork – November 2012
 - Landscaping – September 2012
 - Athletic equipment/Gym dividers – October 2012
 - Washroom fixtures/accessories – October 2012
 - Skate /track flooring – September to November 2012
 - Acoustic ceilings – November 2012
 - Audio Visual installations – November 2012
 - Signage installation – November 2012
- Visit the City of Port Colborne website at www.portcolborne.ca/page/Health_and_Wellness_Centre for information on the project as it progresses. If you have any questions you can call City Hall at 905-835-2901 ext. 219.



Building main entrance



Gymnasium



Arena 2 – interior finishes are ongoing.



Arena 1 – interior finishes are ongoing.



Lap pool tiling is nearing completion. Glazing installation is underway.



Finish work is underway in the fitness area.